Bruhath Bangalore Mahanagara Palike Dasarahalli Zone

TIME EXTENSION PROPOSAL

Sl No	Item	Description	Remarks
1	Name of the Work	Improvenents to CC Road at 10th, 11th, 12th Cross roads at Ravindra Nagar in Ward No.13 in Shettyhalli Sub-division	
2	Estimate Cost	Rs. 40.00 Lakhs	
3	Job Code	013-18-000055	
4	A/S No	BBMP/EE/DD /AS /161/ 2017-18 Date: 26.09.2018	
5	T/S No	BBMP/EE/DD/TS/211/17-18 Dated: 26.09.2018	
6	Work order/Agreement No	BBMP/EE/DD/WO/232/17-18 Dated: 19.02.2018	
7	Tender Premium	5%	
8	Stipulated Time for Completion of Work	90 days	
9	Targeted monthly progress	—	
10	Progress Achieve till date	Completed	
11	Reasons for delay	Local U.G.D. problem & Dispute for Site & drain.	
12	Time extension requested	—	
13	Asst. Executive Engineer recommendation	Time extension may be granted without penalty	
14	Executive Engineer recommendation	Recommend for Time extension with penalty	
15	Chief Engineer recommendation		
16	Time extension granted		
17	Conditions imposed if any		

Assistant Engineer
Ward no.13

Asst.Executive Engineer
Shettyhalli sub division

Executive Engineer
Dasarahalli Division

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

As recommended by EE(Dy) EOT is accepted